EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads and drains in Gangamma Temple Road Amruthahalli in Ward no. 07
2	Amount of Work Portion	1557782.35.
3	Estimated Cost	15.00 Lks
4	Name of contractor	M. Prakash
5	Agreement No.	273, dt- 02/02/15
6	No. and date under which work order issued	273, dt- 02/02/15
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	2-4-2015
9	Date of receipt of application in the sub division office	2-4-2015
10	Extension granted if any	—
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	60 Days.
12	Work carried out during 1st extension	Yet
13	Work carried out during 2nd extension	—
14	Time now applied for	304
15	Date of recommending time limit applied for	2-4-2015
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	NO
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Excess work in Spot
22	Remarks of the EE with the daily rate of penalty proposed	No penalty has been Imposed

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone,
Bruhath Bangalore Mahanagara
Bangalore 92

Chief Engineer
Yelahanka Zone, Bangalore-92